

**WEEKLY PROGRESS UPDATE
FOR SEPTEMBER 26-OCTOBER 2, 1997**

**EPA REGION I ADMINISTRATIVE ORDER SDWA I-97-1019
MASSACHUSETTS MILITARY RESERVATION
TRAINING RANGE AND IMPACT AREA**

The following summary of progress is for the period from September 26 to October 2, 1997.

1. SUMMARY OF ACTIONS TAKEN

UXO Survey

No UXO surveys were performed this week.

Drilling

Ogden and D.L. Maher (the drilling subcontractor) continued drilling work on the site. TRC (EPA's oversight contractor) and the U.G. Geological Survey were present for oversight of drilling activities. As of October 2 the sonic rig was drilling MW-16 at a depth of 95 feet, and the Barber rig was installing the monitoring well at MW-8. Table 2 presents a summary of wells completed to date.

Sampling and Analysis

Soil and groundwater samples have been analyzed or submitted for borings that have been drilled to date. Also, hand auger samples have been collected from 0-6 inches at future drilling locations in the Impact Area, and at the areas of potential concern identified in the Field Sampling Plans. The types of samples being analyzed, dates of submittal, and preliminary results are summarized in Table 1. All results in Table 1 are unvalidated. Concentrations of specific compounds will be presented in tabular form after the results for all samples in a sample data group are available and have been validated.

Explosive Compounds --

Explosive compounds have been detected in soil samples collected from 0-6 inches at MW-1, MW-2, MW-3, MW-4, MW-5, MW-6, MW-7, MW-8, MW-9, MW-12, MW-15, MW-19, MW-25, MW-26, MW-27, MW-28, and MW-29, using the screening methods. Explosives were also detected in the 10-12 foot interval from MW-1 using the screening method. No explosives have been detected from the confirmatory Method 8330 analysis of 0-6 inch samples from MW-1, MW-2, MW-3, MW-4, MW-5, MW-6, MW-7, MW-9, MW-12, MW-15, MW-26, MW-27, MW-28, and MW-29, and of the 10-12 foot interval from MW-1. The results from the 8330

analysis of 0-6 inch samples from MW-8, MW-19, and MW-25 confirm that explosive compounds are present in surface soil at these locations. No explosive compounds have been detected in deeper soil samples analyzed to date by screening or confirmatory 8330 methods.

Explosive compounds have been detected in composite surface soil samples from 0-6 inches in 8 grids from Area 1, 12 grids from Area 2, 11 grids from Area 3, 4 grids from Area 9, 5 grids from Area 10, and 5 grids from Area 14 using the screening method. Method 8330 analysis performed on the 11 screening hits in Area 3 were non-detect. Method 8330 analysis performed on 5 of the 12 screening hits in Area 2 were non-detect, with results for the remaining 7 screening hits not yet available. Method 8330 results from the remaining grids that had screening results are not yet available.

RDX was reported at an estimated concentration below the detection limit by the screening method in a groundwater sample collected from 160 feet bgs in MW-17. When this sample was analyzed using Method 8330 no explosive compounds were detected. Explosive compounds were detected using Method 8330 in a groundwater sample collected from 44 feet bgs in MW-18. RDX was reported at an estimated concentration below the detection limit by the screening method in a groundwater sample collected from 176 feet bgs in MW-18. When this sample was analyzed using Method 8330 no explosive compounds were detected. RDX was detected in groundwater from 120, 130, 162, 202, 222, 232, and 252 feet bgs in MW-1 by screening methods. Explosive compounds were detected using Method 8330 in groundwater samples collected at 120, 130, 140, 150, 162, 182, 202, 212, 222, 232, 252, 262, 272, and 282 feet bgs in MW-1. In MW-15, explosive compounds were detected in groundwater samples from 110, 120, 130, 140, 150, 160, 280, and 300 feet bgs using Method 8330. In MW-21, explosive compounds were detected in groundwater samples from 176 and 186 feet bgs using Method 8330.

Inorganic Compounds --

Inorganic compounds have been detected in all soil samples analyzed to date. There are a large number of detected compounds and many of these are expected to be naturally occurring. The identification of compounds exceeding background concentrations will be reported after determination of background levels.

Other Analytes --

A number of "other" analytes have been detected in soil and groundwater samples as indicated in Table 1, including VOC, SVOC, pesticides, and herbicides. Some of these compounds may have background concentrations; i.e., they may result from anthropogenic or natural sources which are not related to activities at the Impact Area and Training Ranges. Some of these compounds have been detected in laboratory blanks, which suggests that they may not be present

in all of the samples indicated. Many of these compounds have been reported at estimated concentrations due to quality control issues. The quantity of data for these analytes does not allow a detailed description of the occurrence of each analyte for this progress update report. Ogden is currently importing these data into a database to allow some summary information on the concentrations of each compound to be developed, to be presented in a future progress update report.

Water Level Measurements

Water level recording devices that were installed in LRWS-2, CS-19 (MW-7E), and CS-10 (AEHA- 11) continue to record water levels. The next synoptic round of water level measurements is scheduled for October 3.

Plans and Reports

NGB is preparing Field Sampling Plans for the remaining areas identified in the Action Plan.

2. SUMMARY OF DATA RECEIVED

Laboratory results for soil and groundwater samples were received during the week and are summarized in Section 1 above. Concentrations for specific compounds will be presented in tabular form after the results for all samples in a sample data group are available and have been validated. The types of samples being analyzed, dates of submittal, and preliminary results are summarized in Table 1. All results in Table 1 are unvalidated.

3. DELIVERABLES SUBMITTED

Deliverables submitted during the reporting period included the following:

Weekly Progress Update (September 19 - September 25)

September 26, 1997

4. SCHEDULED ACTIONS

The Barber drill rig is expected to complete MW-8 and start drilling at MW-27. The Sonic rig is expected to continue drilling at MW-16. Groundwater sampling will continue at monitoring wells located at CS-19. Quarterly water level measurements will be collected at selected monitoring wells.

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
MW-14	Soil: 0.5 feet	ND ^S	Inorganics	ND
	Soil: 2 feet			
	Soil: 10 feet	ND ^S	Inorganics	Ace TCB BEHP DIHP
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30, 40, 50, 60, 70, 80, 90 feet	ND ^S	Inorganics	
MW-23	Soil: 40 feet			Ace TCB BEHP
	Soil: 70 feet			Ace TCB
	Groundwater: 140, 150, 160, 170, 180, 190, 200, 210, 220	ND ^S		ND (V)
	Groundwater: 230	ND ^S		Tol (V*)
	Groundwater: 240, 250, 260	ND ^S		THM (V*)
	Groundwater: 270, 290	ND ^S		ND (V)
MW-28	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	ND
	Soil: 2 feet	ND ^S ND		
	Soil: 10 feet	ND ^S	Inorganics	ND
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30, 40, 50, 60, 70, 80, 90 feet		Inorganics	
	Soil: 100 feet		Inorganics	ND

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
MW-7	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	ND
	Soil: 2 feet			
	Soil: 10 feet	ND ^S	Inorganics	ND
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30, 40, 50, 60, 70, 80, 90, 100 feet		Inorganics	
	Groundwater: 130 feet	ND ^S		THM (V) MP Hex Ace But
	Groundwater: 140 feet	ND ^S		ND (V)
	Groundwater: 150, 160 feet	ND ^S		THM (V) Ace
	Groundwater: 165, 175 feet	ND ^S		Ace (V)
	Groundwater: 185 feet	ND ^S		ND (V)
	Groundwater: 195, 205, 215 feet	ND ^S		THM (V) Ace
	Groundwater: 225 feet	ND ^S		Ace (V)
	Groundwater: 235, 245 feet	ND ^S		Ace (V) CD
	Groundwater: 255, 265, 275 feet	ND ^S		ND (V)
	Groundwater: 285, 295 feet	ND ^S		THM (V)
	Groundwater: 310, 320, 330 feet	ND ^S		ND (V)
Groundwater: 340 feet	ND ^S		Ace (V) CD But	

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 347 feet	ND ^S		ND (V)
MW-29	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace
	Soil: 2 feet			
	Soil: 10 feet	ND ^S ND	Inorganics	Ace
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30 feet		Inorganics	
	Soil: 40 feet		Inorganics	Ace
	Soil: 50, 60, 70, 80, 90, 100 feet		Inorganics	
MW-10	Soil: 140 feet			Ace (V*)
	Groundwater: 185, 195, 205 feet	ND ^S		THM (V)
	Groundwater: 285, 295 feet	ND ^S		ND (V)
	Groundwater: 305, 315, 330 feet	ND ^S		THM (V)
	Groundwater: 355 feet	ND ^S		ND (V)
MW-12	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace Phe bBHC dBHC
	Soil: 2 feet			
	Soil: 10 feet	ND ^S	Inorganics	Ace Phe bBHC dBHC gBHC DIEP
	Soil: 20 feet	ND ^S	Inorganics	

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 30, 40, 50, 60, 70, 80, 90, 100 feet		Inorganics	
MW-11	Soil: 0.5 feet	ND ^s	Inorganics	Ace
	Soil: 2 feet			
	Soil: 10 feet	ND ^s	Inorganics	Ace
	Soil: 20 feet	ND ^s	Inorganics	ND
	Soil: 30 feet		Inorganics	Ace BEHP But
	Soil: 40 feet		Inorganics	ND
	Soil: 50 feet		Inorganics	Ace BEHP
	Soil: 60, 70 feet		Inorganics	Ace
	Soil: 80 feet		Inorganics	ND
	Soil: 90, 100, 110 feet		Inorganics	Ace
	Soil: 120 feet		Inorganics	Ace THM
	Soil: 130 feet		Inorganics	Ace DCBA
MW-17	Soil: 3.5 feet			Ace
	Soil: 17.5 feet			Ace TCB DCB
	Soil: 53 feet			Ace BEHP bBHC
	Groundwater: 120, 130, 140, 150 feet	ND ^s		ND (V)

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 160 feet	RDX ^S ND		ND (V)
	Groundwater: 170, 180, 190 feet	ND ^S		ND (V)
	Groundwater: 200 feet	ND ^S		Ace (V) THM
	Groundwater: 210, 220, 230, 240, 250, 260, 270, 280, 290, 320 feet	ND ^S		THM (V)
	Groundwater: 330 feet	ND ^S		ND (V)
MW-4	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace MCPA BEHP DDE DDT
	Soil: 2 feet			
	Soil: 10 feet	ND ^S	Inorganics	ND
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30, 40, 50 feet		Inorganics	ND
	Soil: 60 feet		Inorganics	bBHC dBHC
	Soil: 70, 80, 90, 100 feet		Inorganics	
	Soil: 110, 120, 130 feet		Inorganics	ND
	Soil: 140 feet		Inorganics	
MW-1	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace DIEP
	Soil: 2 feet			

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 10 feet	RDX/HMX ^S ND	Inorganics	Ace DIEP DIHP BEHP
	Soil: 20 feet	ND ^S	Inorganics	
	Soil: 30, 40 feet	ND	Inorganics	
	Soil: 50 feet			
	Soil: 60, 70, 80, 90, 100, 110, 120 feet	ND	Inorganics	
	Groundwater: 120 feet	RDX ^S EXP		Ace (V) But MP Hex
	Groundwater: 130 feet	RDX ^S EXP		Ace (V) But MP Hex MeCl
	Groundwater: 140 feet	ND ^S EXP		Ace (V) But Benz
	Groundwater: 150 feet	ND ^S EXP		Ace (V) But Hex
	Groundwater: 162 feet	RDX ^S EXP		Ace (V) But
	Groundwater: 182 feet	EXP		Ace (V) THM
	Groundwater: 192 feet	ND		Ace (V) But
	Groundwater: 202 feet	RDX ^S EXP		Ace (V) THM

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 212 feet	ND ^S EXP		Ace (V) THM
	Groundwater: 222, 232 feet	RDX ^S EXP		9/2 (V)
	Groundwater: 252 feet	RDX ^S TNT ^S EXP		9/10 (V)
	Groundwater: 262, 272, 282 feet	EXP		9/10 (V)
	Groundwater: 292 feet	ND		9/10 (V)
	Monitoring Well: MW-1I	10/1	10/1	10/1
	Monitoring Well: MW-1S	10/2	10/2	10/2
MW-3	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace PCP
MW-5	Soil: 0.5 feet	TNT/DNT ^S RDX/HMX ^S ND	Inorganics	Ace BEHP
MW-6	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace BEHP
	Soil: 2 feet			
	Soil: 10, 25	ND ^S 9/24	9/24	
	Soil: 35, 48, 55, 67, 75, 87, 94, 107, 114 feet		9/24-9/25	
	Groundwater: 109 feet	9/25		9/25 (V)
MW-16	Soil: 0.5 feet	ND ^S	Inorganics	Ace
	Soil: 2 feet			dBHC
	Soil: 10 feet	9/30	9/30	9/30
	Soil: 20 feet	9/30	9/30	

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 30, 40, 50, 60, 70, 80 feet		10/1	
MW-26	Soil: 0.5 feet	TNT/DNT ^S RDX/HMX ^S ND	Inorganics	Ace DIEP DDT
MW-27	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace
MW-2	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace TCE MeCl DDT DDE
MW-8	Soil: 0.5 feet	TNT/DNT ^S EXP	Inorganics	Ace
	Soil: 2 feet			
	Soil: 10 feet	10/2	10/2	10/2
MW-9	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace MCPA MeCl TCE
	Soil: 2 feet			
	Soil: 10 feet	9/25	9/25	9/25
	Soil: 20 feet	9/25	9/25	
	Soil: 30, 40, 50, 60, 70, 80, 90, 100, 120 feet		9/26	
	Groundwater: 120 feet	9/26		9/26 (V)
MW-15	Soil: 0.5 feet	TNT/DNT ^S ND	Inorganics	Ace MCPA DCBA MeCl BEHP

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 2 feet			
	Soil: 10 feet	ND ^S	8/29	8/29
	Soil: 20 feet	ND ^S	8/29	
	Soil: 30 feet		8/29	8/29
	Soil: 50, 60, 70 feet	ND ^S	8/29	
	Soil: 80, 90, 100 feet	9/5	9/2	
	Groundwater: 110, 120 feet	ND ^S EXP		ND (V)
	Groundwater: 130 feet	ND ^S EXP		Ace (V) 1,1-DCE TCE Benz Tol CB
	Groundwater: 140 feet	ND ^S EXP		Ace (V) 1,1-DCE Benz Tol CB
	Groundwater: 150, 160 feet	ND ^S EXP		ND (V)
	Groundwater: 170, 180, 190, 200, 210 feet	ND ^S ND		ND (V)
	Groundwater: 220, 230, 240 feet	ND ^S ND		THM (V)
	Groundwater: 250, 260, 270 feet	ND ^S ND		ND (V)
	Groundwater: 280 feet	EXP		9/11-12 (V)
	Groundwater: 290 feet	ND		9/11-12 (V)

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 300 feet	EXP		9/11-12 (V)
	Groundwater: 310, 320, 330, 340 feet	ND		9/13 (V)
MW-19	Soil: 0.5 feet	RDX/HMX ^S EXP	Inorganics	Ace PCP TCE Hept Endo MCP Die Bent Nn HCB gBHC
MW-25	Soil: 0.5 feet	TNT/DNT ^S RDX/HMX ^S EXP	Inorganics	MeCl Ace TCE MCPA Pic BEHP DDT
	Soil: 2 feet			
	Soil: 10 feet	9/20	9/20	9/20
	Soil: 20, 30, 40, 50, 60, 70, 80, 90, 100, 110, 120 feet	9/20-23	9/20-23	
	Groundwater: 120 feet	9/23		9/23 (V)
MW-18	Groundwater: 44 feet	ND ^S EXP		Ace (V) THM CD
	Groundwater: 60 feet	ND ^S		ND (V)
	Groundwater: 76, 86, 96 feet	ND ^S ND		ND (V)

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 106, 116, 126, 136 feet	ND ^S ND		Ace (V)
	Groundwater: 146 feet	ND ^S ND		Ace (V) THM
	Groundwater: 156 feet	ND ^S ND		THM (V)
	Groundwater: 166 feet	ND ^S ND		ND (V)
	Groundwater: 176 feet	ND ^S ND		TCE (V)
	Groundwater: 186 feet	ND ^S ND		Ace (V) CD THM TCE
	Groundwater: 196 feet	ND ^S ND		THM (V) TCE
	Groundwater: 206 feet	ND ^S ND		THM (V)
	Groundwater: 216 feet	ND ^S ND		ND (V)
	Groundwater: 226 feet	ND ^S ND		THM (V)
	Groundwater: 236 feet	ND ^S ND		Ace (V) THM
	Groundwater: 246, 256, 268 feet	ND ^S ND		ND (V)
	Groundwater: 276 feet	ND		9/9 (V)
MW-21	Groundwater: 176, 186 feet	EXP		9/13-20 (V)

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Groundwater: 196, 206, 216, 225, 246, 255, 270, 277, 286, 296, 306, 335 feet	9/13-20		9/13-20 (V)
MW-20	Soil: 60 feet		9/26	9/26
Area 3 Grid A	Soil: 0-6 inch	TNT/DNT ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid B	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid C	Soil: 0-6 inch	TNT/DNT ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid D	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/15	9/15
	Soil: 18-24 inch			
Area 3 Grid E	Soil: 0-6 inch	TNT/DNT ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid F	Soil: 0-6 inch	TNT/DNT ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid G	Soil: 0-6 inch	TNT/DNT ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 3 Grid J	Soil: 0-6 inch	ND ^S ND	9/11	9/11

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 18-24 inch			
Area 3 Grid K	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 3 Grid L	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 3 Grid M	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 3 Grid N	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid A	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid B	Soil: 0-6 inch	ND ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 2 Grid C	Soil: 0-6 inch	ND ^S ND	9/10	9/10
	Soil: 18-24 inch			
Area 2 Grid D	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
Area 2 Grid E	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid F	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid G	Soil: 0-6 inch	TNT/DNT ^S ND	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid H	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/15	9/15
	Soil: 18-24 inch			
Area 2 Grid I	Soil: 0-6 inch	TNT/DNT ^S	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid J	Soil: 0-6 inch	TNT/DNT ^S	9/11	9/11
	Soil: 18-24 inch			
Area 2 Grid K	Soil: 0-6 inch	TNT/DNT ^S	9/12	9/12
	Soil: 18-24 inch			
Area 2 Grid L	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/15	9/15
	Soil: 18-24 inch			
Area 2 Grid M	Soil: 0-6 inch	ND ^S	9/15	9/15
	Soil: 18-24 inch			
Area 2 Grid N	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/15	9/15

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
	Soil: 18-24 inch			
Area 2 Grid O	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/15	9/15
	Soil: 18-24 inch			
Area 9 Grid A	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/16	9/16
	Soil: 18-24 inch			
Area 9 Grid B	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/16	9/16
	Soil: 18-24 inch			
Area 9 Grid C	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/16	9/16
	Soil: 18-24 inch			
Area 9 Grid D	Soil: 0-6 inch	TNT/DNT ^S	9/16	9/16
	Soil: 18-24 inch			
Area 9 Grid E	Soil: 0-6 inch	ND ^S	9/16	9/16
	Soil: 18-24 inch			
Area 10 Grid A	Soil: 18-24 inch	TNT/DNT ^S RDX/HMX ^S	9/17	9/17
	Soil: 0-6 inch			
Area 10 Grid B	Soil: 18-24 inch	TNT/DNT ^S	9/17	9/17
	Soil: 18-24 inch			
Area 10 Grid C	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/17	9/17
	Soil: 18-24 inch			

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
Area 10 Grid D	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/17	9/17
	Soil: 18-24 inch			
Area 10 Grid E	Soil: 0-6 inch	TNT/DNT ^S	9/17	9/17
	Soil: 18-24 inch			
Area 14 Grid A	Soil: 0-6 inch	TNT/DNT ^S	9/16	9/16
	Soil: 18-24 inch			
Area 14 Grid B	Soil: 0-6 inch	TNT/DNT ^S	9/16	9/16
	Soil: 18-24 inch			
Area 14 Grid C	Soil: 0-6 inch	TNT/DNT ^S RDX/HMX ^S	9/16	9/16
	Soil: 18-24 inch			
Area 14 Grid D	Soil: 0-6 inch	TNT/DNT ^S	9/16	9/16
	Soil: 18-24 inch			
Area 14 Grid E	Soil: 0-6 inch	TNT/DNT ^S	9/16	9/16
	Soil: 18-24 inch			
Area 1 Grid A	Soil: 0-6 inch	TNT/DNT ^S	9/19	9/19
	Soil: 18-24 inch			
Area 1 Grid B	Soil: 0-6 inch	TNT/DNT ^S	9/19	9/19
	Soil: 18-24 inch			
Area 1 Grid C	Soil: 0-6 inch	TNT/DNT ^S	9/19	9/19
	Soil: 18-24 inch			
Area 1 Grid D	Soil: 0-6 inch	TNT/DNT ^S	9/19	9/19
	Soil: 18-24 inch			

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
Area 1 Grid E	Soil: 0-6 inch	TNT/DNT ^S	9/19	9/19
	Soil: 18-24 inch			
Area 1 Grid F	Soil: 0-6 inch	TNT/DNT ^S	9/20	9/20
	Soil: 18-24 inch			
Area 1 Grid G	Soil: 0-6 inch	TNT/DNT ^S	9/20	9/20
	Soil: 18-24 inch			
Area 1 Grid H	Soil: 0-6 inch	TNT/DNT ^S	9/20	9/20
	Soil: 18-24 inch			

Table 1
Summary of Preliminary Analytical Results (not validated)
As of October 2, 1997

Boring	Sample Type	Explosives	Inorganics	Other Analytes
Notes: 7/22 ND s BOLD (V) EXP Tol Ace Benz CB DCB TCB HCB THM MeCl 1,1-DCE TCE But MP Hex CD DCBA BEHP DIHP DIEP Phe PCP Nn Hept Endo bBHC dBHC gBHC Pic Die Bent DDT DDE	= date sample received for analysis = not detected = result from screening method (colorimetric for soil or high-level 8330 for groundwater) = result from 8330 method = analyzed for volatile organic compounds only; * = expedited (5-day TAT) = explosives = toluene = acetone = benzene = chlorobenzene = 2,4-dichlorobenzene = 1,2,4 -Trichlorobenzene = hexachlorobenzene = trihalomethanes = methylene chloride = 1,1-dichloroethylene = trichloroethylene = 2-butanone = 4-methyl-2-pentanone = 2-hexanone = carbon disulfide = 3,5-dichlorobenzoic acid = Bis (2-ethylhexyl) phthalate = di-n-butylphthalate = diethylphthalate = phenol = pentachlorophenol = N-nitrosodiphenylamine-1 = heptachlor epoxide = Endosulfan I = beta-BHC = delta-BHC = gamma-BHC = Picloram = Dieldrin = Bentazon = 4,4-DDT = 4,4-DDE			

Table 2 Summary of Monitoring Wells Completed As of October 2, 1997			
Monitoring Well	Screen Interval (feet bgs)	Location	Date Completed
MW-14S	96.0-106.0	Water Table	7/28
MW-23S	122.5-132.5	Water Table	7/29
MW-23D	272.0-282.0	Bottom of Aquifer ¹	7/29
MW-28S	95.2-105.2	Water Table	7/30
MW-29S	98.5-108.5	Water Table	8/1
MW-12S	96.7-106.7	Water Table	8/7
MW-10S	145.0-155.0	Water Table	8/11
MW-10D	351.5-361.5	Bottom of Aquifer ²	8/11
MW-11S	122.0-132.0	Water Table	8/12
MW-4S	137.0-147.0	Water Table	8/18
MW-7S	103.0-104.0	Water Table	8/27
MW-7D	332.0-342.0	Bottom of Aquifer ¹	8/27
MW-17S	120.0-130.0	Water Table	8/27
MW-17D	320.0-330.0	Bottom of Aquifer ¹	8/27
MW-18S	35.0-45.0	Water Table	9/9
MW-18D	265.0-275.0	Bottom of Aquifer ¹	9/9
MW-1D	290.0-300.0	Bottom of Aquifer ¹	9/15
MW-1I	160.0-165.0	45 feet Below Water Table	9/18
MW-1S	114.0-124.0	Water Table	9/18

Table 2 Summary of Monitoring Wells Completed As of October 2, 1997			
Monitoring Well	Screen Interval (feet bgs)	Location	Date Completed
MW-15S	105.0-115.0	Water Table	9/18
MW-15D	324.0-334.0	Bottom of Aquifer ¹	9/18
MW-21S	164.0-174.0	Water Table	9/22
MW-21D	302.0-312.0	Bottom of Aquifer ¹	9/22
MW-25S	108.0-118.0	Water Table	9/23
MW-22S	170.5-180.5	Water Table	9/24
MW-6S	106.0-116.0	Water Table	9/25
MW-9S	113.0-123.0	Water Table	9/25
MW-18M3	225.0-235.0	100 feet Below Water Table	10/1
MW-18M2	189.0-194.0	70 feet Below Water Table	10/1
MW-18M1	156.0-161.0	30 feet Below Water Table	10/1
MW-8S	103.0-113.0	Water Table	10/2
1 =Well constructed on top of till layer overlying bedrock. 2 =Well constructed on top of bedrock.			