

**WEEKLY PROGRESS UPDATE  
FOR JUNE 26 - JULY 2, 1998**

**EPA REGION I ADMINISTRATIVE ORDER SDWA I-97-1019  
MASSACHUSETTS MILITARY RESERVATION  
TRAINING RANGE AND IMPACT AREA**

The following summary of progress is for the period from June 26 to July 2, 1998.

**1. SUMMARY OF ACTIONS TAKEN**

Well screens for MW-31 were set at 98-103, 113-123, and 133-138 feet below ground surface. The middle of these three screens is situated to intercept the maximum RDX concentration measured during profiling. Drilling was initiated at MW-32 located approximately 3000 feet west of Demo Area 1. The Draft Completion of Work Report was completed and copies were shipped to EPA, MADEP, NGB, and MAARNG (including library copies).

**2. SUMMARY OF DATA RECEIVED**

Form 1 reports were received for profile samples from boring 31, and these data confirmed preliminary results discussed earlier with NGB, EPA, and MADEP. No other data from analysis of explosives were received or are pending at this time.

AFCEE indicated that the sample location for "RS01XA", for which results were reported as ND by EPA Method 8330 in the June 12-18 weekly update, was 11 Old Snake Pond Road.

**3. DELIVERABLES SUBMITTED**

Deliverables submitted during the reporting period included the following:

Weekly Progress Update (June 19 to June 25)	June 26, 1998
Draft Completion of Work Report	July 2, 1998

**4. SCHEDULED ACTIONS**

Installation of monitoring wells at MW-32 will be completed, and drilling will be initiated at MW-33 located approximately 150 feet southwest of MW-32. Development of newly installed wells at MW-31 and MW-32 will be initiated. Additional copies of the Draft Completion of Work Report will be prepared and distributed to the Review Team.