

**MONTHLY PROGRESS REPORT #20  
FOR NOVEMBER 1998**

**EPA REGION I ADMINISTRATIVE ORDER SDWA I-97-1019  
MASSACHUSETTS MILITARY RESERVATION  
TRAINING RANGE AND IMPACT AREA**

The following summary of progress is for the period from November 1 to November 30, 1998. Scheduled actions are for the six-week period ending January 14, 1999.

**1. SUMMARY OF ACTIONS TAKEN**

Reports and Workplans

A revised draft Phase II (a) Workplan, draft PEP Analytical Report, and draft Supplement to Workplan for Completion of Phase I Activities were submitted to EPA and the Review Team.

Meetings

The Guard and EPA met on November 4 to discuss the draft Phase II (a) Workplan. The Guard and EPA met on November 12 and 19, and had a conference call on November 24 to discuss the portions of the Workplan for Completion of Phase I Activities due to EPA on November 30. No meetings of the Review Team were convened in November.

**2. SUMMARY OF DATA RECEIVED**

No data were received during the month or are pending at this time.

**3. DELIVERABLES SUBMITTED**

Deliverables submitted during the reporting period included the following:

Weekly Progress Update (October 23 to October 29)	November 2, 1998
Monthly Progress Report #19 (October 1998)	November 10, 1998
Weekly Progress Update (October 30 to November 5)	November 10, 1998
Revised Draft Workplan for Phase II (a) Activities	November 12, 1998
Weekly Progress Update (November 6 to November 12)	November 17, 1998
Weekly Progress Update (November 13 to November 26)	November 30, 1998
Draft PEP Analytical Report	November 30, 1998
Draft Supplement to Workplan for Completion of Phase I Activities	November 30, 1998

**4. SCHEDULED ACTIONS**

Figure 1 provides a Gantt chart based on the Final Action Plan, updated to reflect progress and proposed work. Activities scheduled for December and early January include: EPA review of the revised draft Phase II (a) Workplan, the draft PEP Analytical Report, and the draft Supplement to Workplan for Completion of Phase I Activities; preparation of final Phase I and Phase II (a) Workplans; beginning installation of Far Field wells; beginning additional Demo 1 soil and groundwater investigations; and preparation of a workplan to survey for buried munitions. Meetings of the Impact Area Groundwater Study Review Team have been scheduled for December 3, 1998 and February 11, 1999.